FAU Major Projects Management Database Florida Atlantic University - Facilities Planning

IVIAJ	MAJOR PROJECTS STATUS REPORT Florida Atlantic University - Facilities Planning														Wednesday, May 1, 2024
PROJEC	Т			PHASE	Design		Building		BUDGE	Т	CONSTRUC				
Number	Name	Campus	PM	Current	CompletArchitect	Contractor (CM)	Permit	GSF	Project	Const.	Start	SC Date	Comments		Construction Photos
BT-631	Jupiter STEM Research Facility	Jupiter	IM	Construction	PGAL	DPR Construction	Issued	\$	33,976,000	\$26,208,50	00		First and second floor	substantial completed	

3/9/2022. Expected 3rd floor SC middle of October 2022.

Henderson University Schoa266IM